

SUMMARY OF ADDITIONAL JOBS												
Additional Cost - Extruder Services												
SN	PO NUMBER	DWR	DWR Ref	Job Tag	S-schem personnel	Rate Type	Total Cost	Job Description	Status	Start Date	Finish Date	COST REFERENCE
1	4504155180	Manpower support for Motor& Gearbox Re-Alignemnt rework	386	43XM80-1	Tariq	Time sheet based PO rates	264,240.00	Manpower support - Supervisor/Lead/ Millwright/Pipefitter /Rigger for Motor rework	Completed	15/11/2022	29/10/2022	Time sheet based PO rates
2	4504155180	Additional - Screw Rework	386	42V80	Tariq	Time sheet based PO rates	80,820.00	Additional job Screw removed and installed again	Completed	28/10/2022	31/10/2022	Time sheet based PO rates
3	4504155180	Additional - Sclapping Screen Frame replacement	10	43S86	Tariq	Time sheet based PO rates	46,440.00	Additional job for Frame installation for sclapping frame	Completed	28/10/2022	31/10/2022	Time sheet based PO rates
4	4504155180	Hydrojetting Services 1 unit	Ref Email	43/44 V80	Tariq	Ref Proposal	42,000.00	Additional Hydrojetting mobilized based on SCHEM Request for 7 shift	Completed	9/10/2022	12/10/2022	Ref Proposal
OPERATION SUPPORT - PO#4504155180							433,500.00					

Motor Rework-DWR-386

P2

2	4504155180	Manpower support for Motor / Alignemnt rework	Manpower	264,240.00
---	------------	---	----------	------------

From: Saddam Hussain
Sent: Saturday, November 19, 2022 7:28 PM
To: 'Ahmad, Tariq T' <SHAEMU@saudichevron.com>
Cc: 'Zaidi, Faiq F' <ZAIDISF@saudichevron.com>; 'Al-Anazi, Homoud M' <ANAZIHM@saudichevron.com>; 'Manikandan, Subramaniyan [c]' <SUBRAV@sau<vishnu@smharabia.com>; Sharique Hussain <Sharique@smharabia.com>; Raghu Raman <raghu@smharabia.com>; Shamsudheen Kodappa Nakkal <Sh<shabeer@smharabia.com>
Subject: RE: Coperion update for ongoing TA // startup phase [**EXTERNAL**]

Dear Sir,

Please be informed that, as per our Approved Technical Proposal Mechanical and Startup window has been completed on 15th November.

Because of delay in startup and re-work our crew is still working with vendor on the site.

We will be submitting time sheet from 15th November onwards.

Request your support to approve our time sheet for daily basis.

Best Regards,

Saddam Hussain
Planning Engineer

SChem Turnaround

+ New Quick edit Export to Excel

DWR Register > 386

ID	TA Event	Area	Brief Description	Equipment Tag #	System Name	Operations Approval
386	SPCo 2022 SP	PE	Due to Back stop issues , shift old mo...	430X650-1	43	Yes

DWR-386

Edit all Copy link

Due to Back stop issues , shift old motor to Unit 43, Correct cc

TA Event *
SPCo 2022 SP

Area *
PE

Notification Groups *
Al-Anazi, Homoud M
Al-Anazi, Bassam H
Ahmad, Tariq T
Atizi, Dani F

Equipment Tag # *
430X650-1

System Name *
43

Brief Description *
Due to Back stop issues , shift old motor to Unit 43. Correct configuration of screw elements , Do re-alignment for 42 & 43 Motors with Gear boxes after backstop replacements

Operations Approval
Yes

Meets TA Criteria
No

DWR/CMF
Select an option

Estimated
Yes

PO#

JOB # Manpower support for Motor / Re-Alignemnt rework- DWR 386

CLIENT: S-Chem South

[illegible]

SUMMARY OF TIME SHEETS FOR SCREW REWORK

PR#

PO#

JOB # **Additional - Screw Rework Unit 42- DWR 386**

CLIENT: S-Chem South

MONTH OF OCTOBER -2022

S#	RESOURCES DESCRIPTION	2	4	6	27		28		29		30		31		TOTAL		
		D	N	D	D	N	D	N	D	N	D	N	D	N	Total Hours	Unit Rate Hour	Total Price
1	Supervisor						1	1	1	1	1	1	1	1	96.00	110.00	10,560.00
2	Forman														-		-
3	Lead Technician														-		-
4	Millwrights / Techn						5	3	5	3	5	3	5	3	384.00	80.00	30,720.00
5	Pipe Fitter						3	3	3	3	3	3	3	3	288.00	50.00	14,400.00
6	Rigger-II						2	2	2	2	2	2	2	2	192.00	65.00	12,480.00
7	Rigger I						1	1	1	1	1	1	1	1	96.00	85.00	8,160.00
8	FW / HW							1		1		1		1	48.00	50.00	2,400.00
9	WPR						1	1	1	1	1	1	1	1	21.00	100.00	2,100.00
10															-		-
															Total		80,820.00

Prepared By:

Date:

SCHEM TOTAL ADDITIONAL MANPOWER																					
SL	EMPLOYEE NAME	IQAMA ID	SCHEM ID	DESIGNATION	SHIFT	15-Nov-22	16-Nov-22	17-Nov-22	18-Nov-22	19-Nov-22	20-Nov-22	21-Nov-22	22-Nov-22	23-Nov-22	24-Nov-22	25-Nov-22	26-Nov-22	30-Nov-22	TOTAL HOURS	RATE/ HOUR	TOTAL AMOUNT
2	Navas Khan Akbar Khan	426	C-19862	Supervisor	DAY	12	12	12	12	12	12	12	12	12	12	12	12		144	110	15840
3	Rajesh Kumar Jha	N2986470	C-59897	Supervisor	DAY	12	12	12	12	12									60	110	6600
4	Sheo Shankar Tiwari	516	C-26926	Foreman	DAY	12	12	12	12	12	12	12	12	12	12	12	12		144	100	14400
5	Nassir Kavungamcheril Aboobacker	U0845748	C-59888	Lead Tech	DAY		12	12	12	12	12	12	12	12	12	12	12		132	100	13200
6	Bhagavan Babu Padaval	1144	C-2452	Millwright	DAY	12	12												24	80	1920
7	Chinna Chennaiah Papagandia	1140	C-19867	Millwright	DAY	12	12	12	12	12	12	12	12						96	80	7680
8	Esmail Syed	N7599092	C-59389	Millwright	DAY	12	12	12	12	12	12	12	12	12	12	12	12		144	80	11520
9	Shanu Husain Rangrej	N0029380	C-59854	Millwright	DAY	12	12	12	12	12	12	12	12	12	12	12	12		144	80	11520
10	Siblal Thankappan Pil	703	C-53628	Millwright	DAY	12	12	12	12	12	12	12	12	12	12	OFF	12	12	132	80	10560
11	Mohammad Ziyaul Khan	867	C-01111	Millwright	DAY	12	12	12	12	12	12	12	12						96	80	7680
12	Venkata Krishna Nagiripati	W2114255	C-61153	Millwright	DAY		12	12	12	12									48	80	3840
13	Ahmad Basha	M4585903	C-59877	Millwright	DAY		12	12	12	12									48	80	3840
14	Srinivasa Rao Adapa	R2367510	C-59886	Millwright	DAY		12	12	12										36	80	2880
15	Vasim Ahmad Mohammad Shamim Ahmad	730	C-19858	Millwright	DAY		12	12	12										24	80	1920
16	Abinson Abraham	1297	C-53365	Torquing Technicia	DAY		12			12	12								96	65	6240
17	Jameel Ahamed Bajwa	2480173257	C-60023	Rigger 2	DAY	12	12	12	12	12	12	12	12	12	12	12	12		144	65	9360
18	Muhammad asim saifullah	2285513152	C-59857	WPR	DAY	12	12	12	12	12	12	12	12	12	12	12	12		144	100	14400
19	Shamsudeen kunju muhammed kunju	2267998967	C-59397	Pipe fitter	DAY	12	12	12	12	12									60	50	3000
20	Tanjel miah arab ali	2462764750	C-58862	Pipefitter	DAY	12	12	12	12	12	12	12	12	12	12	12	12		144	50	7200
21	Shaukatali khan	2514782206	C-58863	Pipe fitter	DAY			12	12										24	50	1200
22	Syed imam jakki	2510578749	C-58853	Pipe fitter	DAY			12	12										24	50	1200
23	Faijuddin ahmad	2514739461	C-60024	Pipe fitter	DAY			12	12										24	50	1200
24	Siyad Abdulsamad	783	C-18863	Supervisor	NIGHT	12	12	12	12	12	12	12	12	12	12	12	12		144	110	15840
25	Santosh Krishna Koli	2440943484	C-53627	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	12	12	OFF	132	80	10560
26	Ram Krishna Sharma	544	C-00672	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	OFF	12	12	132	80	10560
27	Abhisheh Singh	S8015449	C-59879	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	12	12		144	80	11520
28	Madan Kumar Gannamaneni	P5335390	C-61152	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	12	12		144	80	11520
29	Parshuram Babu Patil	S0812283	C-59853	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	12	12		144	80	11520
30	Abhimhan Avhad	P4421189	C-59891	Millwright	NIGHT	12	12	12	12	12	12	12	12	12	12	12	OFF	12	132	80	10560
31	Shahnwaz ahmed khurashed	2512383460	C-59396	Pipe fitter	NIGHT	12	12	12	12	12	12	12	12	12	12	OFF	12	12	132	50	6600
32	Ashfak hussain aboobaker kulur hussain	2339326072	C-59398	Pipe fitter	NIGHT		12	12											24	50	1200
33	mahammad safwan	2521663159	C-60034	Pipe fitter	NIGHT		12	12	12	12	12	12	12	12	12	12	12		132	50	6600
34	shajin sham	2526075367	C-60053	Pipe fitter	NIGHT		12	12											24	50	1200
35	Yatheendra Kanapade	2521674743	C-60033	Pipe fitter	NIGHT		12	12	12	12		12	12	12	12				96	50	4800
36	sachin chippa	2526075284	C-60028	Pipe fitter	NIGHT		12												24	50	1200
37	Nikhil Ramesh	2514170709	C-60029	Pipe fitter	NIGHT			12			12	12							36	50	1800
38	Shinu Varghese Naduvilpeedika	748	C-19860	Fabricator	NIGHT	12	12	12	12	12	12	OFF	12	12	12	12	12	12	132	50	6600

264480

SUMMARY OF TIME SHEETS FOR SCLAPPING SCREEN

PR#

PO#

JOB #

Additional - Sclapping Screen Frame replacement -DWR 10

CLIENT: S-Chem South

MONTH OF OCTOBER -2022

S#	RESOURCES DESCRIPTION	2		4		6		11		12		18		24		25		26		27		28		29		30		31		TOTAL			
		D		D	N	D		D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	D	N	Total Hours	Unit Rate Hour	Total Price			
1	Supervisor																												-		-		
2	Forman																												-		-		
3	Lead Technician																				1		1		1		1		48.00	100.00	4,800.00		
4	Millwrights / Techn																				4		4		4		4		192.00	80.00	15,360.00		
5	Pipe Fitter																				4		4		4		4		192.00	50.00	9,600.00		
6	Rigger-II																				3		3		3		3		144.00	65.00	9,360.00		
7	Rigger I																				3		1		1		1		72.00	85.00	6,120.00		
8	FW / HW																												-		-		
9	WPR																				1		1		1		1		12.00	100.00	1,200.00		
																														Total		46,440.00	

Prepared By:

Checked By:

Date:

Scalping Screen frame additional job**DWR -10**

From: Ahmad, Tariq T <SHAFMU@saudichevron.com>
Sent: Friday, October 28, 2022 8:39 AM
To: Shamsudheen Kodappa Nakkal <Shamsudheen.Nakkal@smharabia.com>; Manikandan, Subramaniyan [c] <SUBRAV@saudichevron.com>; Shabeeb, Mohammed <s.hussain@smharabia.com>; Saddam Hussain <s.hussain@smharabia.com>; Mohammed Shabeer Mohammed Haneefa <shabeer@smharabia.com>; Raghu Raman <raghu@smharabia.com>
Subject: RE: SCALPING SCREEN 42586 - ADDITIONAL TASK [**EXTERNAL**]

NOTICE: This message was sent from outside the company by someone with a display name matching a user in our organization. Please do not click links or open attachments.

Dear Shamas & SMH team,

Yes, proceed with job.

@Manikandan, Subramaniyan [c]
@Shabeeb, Mohammed [c]

Make sure to add this job in DWR tracking sheet

From: Shamsudheen Kodappa Nakkal <Shamsudheen.Nakkal@smharabia.com>
Sent: Friday, October 28, 2022 7:11 AM
To: Ahmad, Tariq T <SHAFMU@saudichevron.com>; Manikandan, Subramaniyan [c] <SUBRAV@saudichevron.com>
Cc: Saddam Hussain <s.hussain@smharabia.com>; Mohammed Shabeer Mohammed Haneefa <shabeer@smharabia.com>; Raghu Raman <raghu@smharabia.com>
Subject: SCALPING SCREEN 42586 - ADDITIONAL TASK [**EXTERNAL**]

Dear Mr. Tariq,

As we discussed yesterday evening, we already started the Scalping screen Frame replacement activity which is additional task came up during the overhauling.

We will be adding a Lum sum value in to the below mentioned additional scope of work.

Additional scope with respect to PO #4504155180 is as follows:

Unit 42

Overhaul Scalping Screen, Dryer Exhaust Fan, Overhaul Pellet water Pump & Replace Hydraulic oil pumps

Kindly advise,

Regards,

Shamsudheen K

This e-mail and any attachments are for authorized use by the intended recipient(s) only. They may contain proprietary material or confidential information and/or be subject to legal privilege. They should not be copied, disclosed to, or used by any other party. If you have not received this e-mail in error, please do not disseminate it outside the organization. If you have received it in error, please delete it from your system and notify the sender.

From: Shamsudheen.Nakkal@smharabia.com
To: Shamsudheen.Nakkal@smharabia.com
Cc: Shamsudheen.Nakkal@smharabia.com; Shamsudheen.Nakkal@smharabia.com; Shamsudheen.Nakkal@smharabia.com; Shamsudheen.Nakkal@smharabia.com; Shamsudheen.Nakkal@smharabia.com
Date: Friday, 28 October 2022 8:39 AM
Subject: RE: SCALPING SCREEN 42586 - ADDITIONAL TASK [**EXTERNAL**]
Attachments: [Scalping Screen 42586 - ADDITIONAL TASK \[**EXTERNAL**\].docx](#)

Dear Sir,

Please see below inspection findings & follow the recommendation of **Unit 42 / 43586 Scalping screen top cover Crack (Notes Screens)**.

Inspection Findings:

- During U-43 outage found the **43586 Pellet Scalping Screen Crack** & damage on top cover plate corner area (refer the attached picture).

Recommendations:

- To remove the Scalping Top covering plate from the position.
- Need to clean the top cover plate by hand tools. After the cleaning conduct the PMI inspection. PMI result confirmed, it's **Aluminum Alloy 5052** (refer the attached PMI result).
- Based on PMI inspection result to proceed with repair welding. Proceed with attached **RW** for repair welding.
- Before cutting & welding, conduct the DPT inspection & to confirm the crack initiation.
- As per DPT inspection result until the 3 mm hole at the end of the crack.
- Good DPT & to fit with original shape.
- Don't build up the weld reinforcement.
- After the final weld to conduct the DPT & visual inspection for confirm the weld quality.
- Please refer the attached picture details.

Thanks & Best Regards,
Rajesh Kumar Menon
Contact No: +91-9845757558
Leadline number: 913-3463388 (Ext 8288)

From: Prasanjalumar, Prakash P <PRASANJALUMAR@smharabia.com>
Sent: Monday, March 15, 2022 7:45 AM
To: Manikandan, Subramaniyan [c] <SUBRAV@saudichevron.com>

DWR Register > SCN 2022 SP

DWR-10

Edit all Copy link

Found cracked on scalping screen cover, need to be replaced.

Event *

to 2022 SP

a *

Notification Groups *

Azizi, Deni F

Ahmad, Tariq T

Al-Anazi, Homoud M

Al-Anazi, Thamer M

Manikandan, Subramaniyan [c]

SUMMARY OF TIME SHEETS FOR SUPPLY OF ADDITIONAL MANPOWER & EQUIPMENT

PR#

PO#

JOB # **Hydrojetting Equipment with Crew**

CLIENT: S-Chem South

		MONTH OF OCTOBER-2022																TOTAL		
S#	RESOURCES DESCRIPTION	1		7		8		9		10		11		12		13		TOTAL		
		Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Day	Night	Total Shift	Unit Rate Shift	Total Price
1	Hydrojetting Equipment with Crew							1	1	1	1	1	1	1				7.00	6,000.00	42,000.00
2																		-		-
3																		-		-
4																		-		-
5																		-		-
6																		-		-
7																		-		-
8																		-		-
14																		-		-
15																		-		-
16																		-		-
17																		-		-
																		Total		42,000.00

Prepared By: _____

Checked By: _____

Date: _____

Date: _____

Hydrojetting Emails

Homoud

Sent from my iPhone

On 13 Oct 2022, at 6:54 PM, Ahmad, Tariq T <SHAFMU@saudichevron.com> wrote:

Dear Sir ,

Update on hydro jetting of Barrels ;

1. Today at 11AM, Meeting held to see the progress o hydro jetting , was advised to increase jetting pressure to 35000 PSI
2. In between two checks/inspection made by Coperion & SMH , some improvement observed at 3 PM m significant improvement till 6 PM.
3. So Coperion advised to continue @35000 PSI night shift. Expected on this rate , we can get desired result by tomorrow evening. (my view).

Further , SMH informed that from their own resources they are working to add one crew on jetting yard. And we hope to have some positive news on that by tomorrow's morning.

Now on schedule.

Below is bit highlight of the schedule indicating some cushion for us for hydrojetting . I have highlighted the dates and will explain as under.

1. AS per original plan , new shaft was to be placed here. But as now plan is changed that here at U42, old shaft will be cleaned and installed back , the date of installing screw in the barrel is October 16th.
2. We are now at end of D-shift of 13th. So we have min 72 hrs more before reaching to that point. But we hope to reach soon there.

Second part of cushion is ;

Process section overhaul planned finish , as per schedule it should be October 27th . While gearbox schedule is o finish by Nov 2nd. So we will have a 5 days cushion there in case of any unforeseen further delay. Which we should expect not to happen.

Muhammad Tariq Shafi

TA Planner

Phone ; +966-13-3592561

Mobile (After 4:30PM) # 0592662145

From: SACHIN SHENOY <operations@luminousarabia.com>

Sent: Sunday, October 16, 2022 9:00 AM

To: 'Lijas Kottayil' <lijas.kottayil@smharabia.com>

Cc: 'Dsouza Luminous Arabia' <dsouza@luminousarabia.com>; 'Lakshmi Narayana' <lakshminarayana.347p@gmail.com>; 'Maheen Abubacker' <maheen@smharabia.com>; 'Shamsudheen Kodappa Nakkal' <Shamsudheen.Nakkal@smharabia.com>; 'Mohammed Hashir' <hashir@smharabia.com>; 'Mohammed Shabeer Mohammed Haneefa' <shabeer@smharabia.com>; 'Muyiz Luminous Arabia' <muyiz@luminousarabia.com>; 'Naveed Luminous Arabia' <naveed@luminousarabia.com>; 'Raghu Raman' <raghu@smharabia.com>; 'Saddam Hussain' <s.hussain@smharabia.com>; 'estimation luminousarabia' <estimation@luminousarabia.com>

Subject: RE: Jetting Crew Mobilization (S-Chem)

Dear Mr. Lijas,

With respect to the trailing mail, the permit for the night shift yesterday was received at 21.00hrs in the night shift. We request you to notify the on-site personals to expedite the permit.

There are total of 3 hydro-jetting machines working on site as promised, 2 in lay down area and 1 on site.

Further to this, the 42-area extruder screw cleaning is completed, inspection is done and recommended to shift to site for the installation. On site extruder internal cleaning using the nozzle is completed, face cleaning and first 1 mtr cleaning shall be done using gun and expected to be completed in the first half.

We have requested for the scaffolding hard barricade for the cleaning of the remaining parts as they are placed within 3 mtr.

Kindly discuss with the client for the continuous operation in shift change over to finish the job as planned.

Waiting for your response.

Thanks & Best Regards,

Ref Unit Rates From PO

ANNEXURE I

• UNIT RATES FOR SMH MANPOWER & EQUIPMENT

Sr. No.	Category	Unit Rates/Hour (SAR)
1	Site In charge	120
2	Supervisor/ Permit Receiver	110
3	Foreman Rotating/ Permit Receiver	100
4	Millwright	80
5	Fitter/Fabricator	50
6	Rigger L-2	65
7	Rigger L-1	85
8	Store Keeper	45
9	Safety Officers	75
10	Site Coordinator	70
11	Pick Up Driver	55

5 | Page

SMH Ref: SMH-WS-Q-2021-070



شركة يمن يمش للخدمات الصناعية المحدودة

Yes Yem Yech Industrial Services Co. Ltd.

C.R. No.: 2055011199

س.ت. 2055011199

Paid up Capital: SAR. 4,000,000.

رأس المال المدفوع: 4,000,000 ريال سعودي

إنشاء وتشغيل وصيانة وتقديم الدعم الفني للمنشآت الصناعية

Operations – Maintenance – Industrial Construction & Support Services

12	Electrician	45
13	Stand by Man	45

Sr. No.	Equipment Description	Unit rate- (SAR)/12 hrs.
1	Tools Boxes Mechanical, Rigging, electrical	300
2	Tools & Consumable Container (20ft)	1200
3	Generator 35 KV	500
4	Hydro Torqueing machine	2750
5	Hydro Jetting machine	6000
6	Mobile Crane (90 Ton)	5500
7	Man lift	750
8	Forklift (05 Ton)	900
9	Forklift (10 Ton)	1200
10	Low Bed Trailer	750
11	Compressor 400 CFM	450

I. General Terms: